

NEW

HQ

Taking
shape!



The Marigold wing on the southwest corner of the new Marigold-WID headquarters' site.

PROJECT HISTORY: Background information and details on past progress, as well as previous issues of this publication can be found on the Marigold website at:
www.marigold.ab.ca/projects-events/new-headquarters-building/the-project



Building Update

Issue 14

New HQ— Plans and Progress

January 2021

Construction progress



Site progress

Lear Construction Management Ltd., the General Contractor for the project, has completed the steel installation, enclosed and tented the structure, and began pouring interior concrete pads. Windows are being manufactured and electrical cabling rough-ins have begun.



New HQ website live

Marigold launched a new website showcasing the building project. This is a collaboration between Marigold and the WID. The site features a photography chronology of the construction timeline and will serve as a home base for the shared facility in the future.

<https://www.marigoldwidcommunity.ca>



PLSB Infrastructure Grant

The Infrastructure Grant of \$3.020 Million for the new facility was spent prior to the December 31, 2020 deadline. A report to PLSB with a list of expenditures is being prepared.

Building Update

The building project remains on track for a substantial completion in late August 2021.

Marigold and Western Irrigation District (WID) staff have met with BRZ Partnership Architecture and a consultant with WSP to choose cost-efficient and quality products for the sound and security systems.

Project Budget

The project budget is on track and remains under the \$8 Million cap set by the Marigold Board.

Funding Requests

Letters of inquiry to request funding from six foundations in the Calgary area and beyond have been sent. Marigold hopes to acquire funding to assist with payment for the automated sortation system and the raised access flooring installation. Marigold continues to prepare and send additional letters to secure funds for necessary equipment.

Next Steps

An ad hoc committee of HQ staff, chaired by Training & Communications Coordinator, Caleigh Haworth, has been meeting to engage staff in planning for the move to the new building.